



Southside Network Authority Regional Connectivity Ring Project Update

Southside Network Authority Board Meeting
December 13, 2024

Permit and Construction Status



Projected Construction Completion Timeline 2024/25



Projected Construction Completion Timeline 2024

Portsmouth – Complete 31 Dec

- Received approved permit for construction of Western Freeway Bridge from VDOT
- Final design sent to Port Authority 5 December for path to Midtown Tunnel from Western Freeway Bridge - Awaiting Response
- Danella 3 weeks to mobilize crews after approval (install fiber Western Freeway Bridge)

June

July

Aug

Sept

Oct

Nov

Dec 4

Projected Construction Completion Timeline 2024

Norfolk Construction Complete 31 Dec

- Zone 1 Redesign – Brambleton and Courthouse
 - CTC provided final design to HRT 5 Dec; HRT approved
 - Danella 60 days construction (Requires Level 1 Safety Training)
 - Begin construction early January
- 4 Bridges/Overpasses
 - Material delivery 6 Dec; received
 - 45 days construction after material receipt (Lafayette Br #1 Pri; begin construction early January)
- 2 Railroads awaiting flagmen

June

July

Aug

Sept

Oct

Nov

Dec 5

Projected Construction Completion Timeline 2024

Chesapeake Co-Build Complete 31 Dec

- Chesapeake turnover of SNA co-build portion (19 miles) TBD
- Danella 30 days construction to push fiber through conduit

June

July

Aug

Sept

Oct

Nov

Dec 6

Projected Construction Completion Timeline 2024

Suffolk Construction Complete 31 Dec

- SPSA Flyover
 - Met with VDOT re needed design changes
 - Application for construction submitted to Columbia Natural Gas (pipeline) 11/4; 5 Dec CNG identified depth of pipeline; Danella can trench above the pipeline (approx. 80' of crossing)
 - Danella 90 days construction; work with VDOT re lane closures.
- Zone 1 (Highway 58 Construction)
 - Danella able to construct all but 1500' near Kenyon and school
 - Danella access to 1500' 1 Dec; Construction delayed but Suffolk approved to move forward (30 days construction)
- Zones 6/7 (Shoulders Hill, Bridge Rd.)
 - Need to use aerial fiber for 3,000'
 - Begin construction early January
 - Danella 60 days construction after permit approved
- Railroads and overpasses
 - 5 G&W RR agreements approved/package to be submitted to G&W 20 December; 3-4 weeks to receive flagmen schedule
 - 3 NSR need flagmen date
 - 3 CSX need flagmen date

June

July

Aug

Sept

Oct

Nov

Dec 7

Projected Construction Completion Timeline 2024/5

Midtown Tunnel Complete 31 Jan

- Draft VDOT Resource Sharing Agreement being reviewed
- Danella 90 days construction after Board Approval (includes 6 weeks delivery for low smoke fiber req'd by VDOT)

July

Aug

Sept

Oct

Nov

Dec

Jan 8

Projected Construction Completion Timeline 2024/5

Virginia Beach Complete 28 Feb 25

- Permits A, O, Q, 1 and 2 under construction
- Permits A, L, N, Q, V and W resubmitted being by VB
- Permits B, C, D and P being revised by CTC based upon collaboration with Danella and VB. Submit within 2 weeks

Aug

Sept

Oct

Nov

Dec

Jan

Feb 9

Construction Management & Construction Inspection RFP

- RFP issued – December 19
- Questions due - January 8
- RFP submissions due – January 15

Regional Connectivity Ring Maintenance and Operations

- Move forward with negotiations with Danella
 - Based upon previous construction procurement contract that included a fiber maintenance bid from Danella which has never been withdrawn