

Chesapeake Signal Timing - Phase 3 (Project in Financial Closeout)

UPC # 107033

OVERVIEW

Description: Signal Timings - Phase 3.

Street (Route): N/A

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Chesapeake

System: Urban

Scope: Traffic Management/Engineering

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: Yes

RSTP: No

No map available for this project

HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
Preliminary Engineering	11/17/2020	1/5/2023	Complete
Right of Way	N/A	N/A	N/A
Construction	N/A	N/A	N/A

COSTS AND EXPENDITURES

Recent Expenditures

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Previous 3 Quarters</i>			
				<i>Latest Quarter</i>	<i>3</i>	<i>2</i>	<i>1</i>
Preliminary Engineering	\$150,000	\$2,285	2%	\$1,558	\$312	\$415	-
Right of Way	\$0	\$0	-	\$0	-	-	-
Construction	\$0	\$0	-	\$0	-	-	-
TOTAL	\$150,000	\$2,285	2%				

Chesapeake Signal Timing - Phase 3 (Project in Financial Closeout)

UPC # 107033

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>TOTAL</i>
STM	\$30,000	\$0	\$0	\$0	\$0	\$30,000
CMAQ	\$120,000	\$0	\$0	\$0	\$0	\$120,000
TOTAL	\$150,000	\$0	\$0	\$0	\$0	\$150,000

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.