

Install and Upgrade Countdown Pedestrian Signals in Norfolk (Project in Financial Closeout)

UPC # 111023

OVERVIEW

Description: Installation and upgrade of countdown pedestrian signals in Norfolk.

Street (Route): N/A

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Norfolk

System: Urban

Scope: Facilities for Pedestrians and Bicycles

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No

No map available for this project

HRTPO Notes

SCHEDULE

	Start	End	Status
Preliminary Engineering	11/9/2020	9/2/2022	Complete
Right of Way	N/A	N/A	N/A
Construction	9/2/2022	9/12/2023	Complete

COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended	Recent Expenditures			
				Latest Quarter	Previous 3 Quarters		
					3	2	1
Preliminary Engineering	\$203,954	\$179,860	88%	\$177,483	\$1,030	\$1,347	-
Right of Way	\$0	\$0	-	\$0	-	-	-
Construction	\$1,919,979	\$528	0%	\$528	-	-	-
TOTAL	\$2,123,933	\$180,388	8%				

Install and Upgrade Countdown Pedestrian Signals in Norfolk (Project in Financial Closeout)
UPC # 111023

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
SFTY	\$1,203,933	\$920,000	\$0	\$0	\$0	\$2,123,933
TOTAL	\$1,203,933	\$920,000	\$0	\$0	\$0	\$2,123,933

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.