

Southside Network Authority  
Regional Connectivity Ring  
Project Update

Southside Network Authority Board Meeting

June 10, 2022

# Construction: Current and Planned Action

- CTC has completed final design for Phase I of fiber route construction
- Conduit available for Phase I (Danella)
- Five cities approve individual Master Lease Agreement/Franchise (right-of-way)
  - Virginia Beach City Council approved June 7
  - CTC and Danella working with City of Virginia Beach Permitting Staff
- SNA and CTC to meet with Virginia Department of Environmental Quality and U.S. Army Corps of Engineers
- Projected start date for initial construction 11 July
- CTC continues to conduct final design of remaining fiber ring segments

# PPEA/P3 Negotiations: Current and Planned Actions

- SNA and GTS continuing negotiations (meeting twice a week)
- Key issues captured in a *Detail Phase Term Sheet and List of Deliverables*

# Project Management Tools and Meetings

- Shared File Folder (CIOs and designated staff provided access)
  - Project Plan
  - Project Action and Task Tracker
  - Permitting Tracker (Right of Way)
  - EV Permitting (Initial Environmental Review completed)
  - Web Map
  - Metrics/construction progress
- Regularly scheduled bi-weekly stakeholder meetings
  - SNA Staff, CTC and Danella (High level project coordination)
  - SNA Staff, CTC and City CIOs/Staff (Work sessions)