

Southside Network Authority
Regional Connectivity Ring
Project Update

Southside Network Authority Board Meeting

August 12, 2022

Construction: Current and Planned Action

- CTC has completed final field survey action for approximately 119 miles of the planned fiber route (70 miles converted to CAD format)
- All cities have approved the individual Master Lease Agreements (right-of-way)
 - CTC is working with each city's permitting staff
 - Letters of credit and surety bonds initiated; liability insurance is in place
- Conduit is “on-hand”; fiber delivery scheduled 1st Qtr CY23
- Staff has conducted initial conversations with the appropriate environmental regulatory agencies

PPEA/P3 Negotiations: Current and Planned Actions

- SNA and GTS continue to negotiate on a regular basis
- Key issues captured in a Term Sheet and a preliminary draft PPEA interim agreement