

Ironbound Road Improvements - Phase 2

UPC # 111018

OVERVIEW

Description: Construct an additional eastbound lane on Ironbound Road from Longhill Road to Richmond Road; from Middle Street to Treyburn Drive, and installation of sidewalks and multi-use path.

Street (Route): Ironbound Road

From: Treyburn Street

To: Richmond Road

Length (mi): 0.5

Jurisdiction/Agency: Williamsburg

System: Urban

Scope: Reconstruction w/ Added Capacity

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: Yes

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	10/26/2021	5/14/2024	Underway
<i>Right of Way</i>	5/14/2024	7/10/2025	FFY 2024
<i>Construction</i>	7/10/2025	7/1/2026	FFY 2025

COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>
<i>Preliminary Engineering</i>	\$310,100	\$3,254	1%
<i>Right of Way</i>	\$469,000	\$0	0%
<i>Construction</i>	\$1,143,600	\$0	0%
TOTAL	\$1,922,700	\$3,254	0%

Recent Expenditures

<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
	<i>3</i>	<i>2</i>	<i>1</i>
\$3,254	-	-	-
\$0	-	-	-
\$0	-	-	-

Ironbound Road Improvements - Phase 2
UPC # 111018

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
STF	\$1,922,700	\$0	\$0	\$0	\$0	\$1,922,700
TOTAL	\$1,922,700	\$0	\$0	\$0	\$0	\$1,922,700

SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
RW	AC		\$469,000				
	Subtotal		\$469,000				
CN	AC			\$1,143,600			
	Subtotal			\$1,143,600			
	TOTAL		\$469,000	\$1,143,600			

Source of Project Data: Virginia Department of Transportation.