

I-64 EB Exit 256 - Extend Acceleration Lane

UPC # 120324

OVERVIEW

Description: Extend the I-64 EB acceleration lane at the I-64 Victory Boulevard Interchange.

Street (Route): I-64

From: Mile post 256

To: Mile post 257

Length (mi): 1.0

Jurisdiction/Agency: Newport News

System: Interstate

Scope: Safety/Traffic

Oversight: Unknown

Administered By: VDOT


Regionally Significant: No

CMAQ: No

RSTP: No

TAP: No

CRP: No



HRTPO Notes

Revised 4/2/2025: Administrative Modification to revise the cost estimate, schedule, allocations, and obligations. Revise cost estimate to be \$2,283,972. Update allocations as follows: add FY Previous STF allocation of \$200,001; revise FY Previous NHPP/STF allocation to be \$783,333; revise FY 2025 NHPP/STF allocation to be \$775,638; remove FY 2026 NHPP/STF allocation of \$583,333. Update obligations as follows: add FY Previous PE Phase NHPP obligation of \$600,000; remove FY 2024 PE Phase NHS/NHPP obligation of \$600,000; add FY Previous RW Phase State-Other obligation of \$650,000; remove FY 2024 RW Phase NHS/NHPP obligation of \$183,333; remove FY 2024 Phase AC obligation of \$466,667; add FY Previous CN Phase NHPP obligation of \$1,616,666; add FY Previous CN Phase AC-NHPP obligation of \$583,333; add FY 2024 CN Phase NHS/NHPP obligation of \$1,616,666; add FY 2024 CN Phase AC-Other obligation of \$200,001; add FY 2024 CN Phase AC obligation of \$583,333; remove FY 2025 CN Phase AC obligation of \$1,750,000; add FY 2025 CN Phase AC-Conversion obligation of \$583,333.

SCHEDULE

	Start	End	Status
Preliminary Engineering	1/23/2022	1/19/2023	Complete
Right of Way	1/19/2023	11/21/2023	Complete
Construction	11/21/2023	5/11/2026	Underway

COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended	Recent Expenditures			
				Latest Quarter	Previous 3 Quarters		
					3	2	1
Preliminary Engineering	\$600,000	\$48,229	8%		-	-	-
Right of Way	\$0	\$0	-		-	-	-
Construction	\$1,683,972	\$198,793	12%		-	-	-
TOTAL	\$2,283,972	\$247,022	11%				

I-64 EB Exit 256 - Extend Acceleration Lane**UPC # 120324****ALLOCATIONS**

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>TOTAL</i>
NHPP/STF	\$783,333	\$525,000	\$775,638	\$0	\$0	\$2,083,971
STF	\$200,001	\$0	\$0	\$0	\$0	\$200,001
TOTAL	\$983,334	\$525,000	\$775,638	\$0	\$0	\$2,283,972

SCHEDULED OBLIGATIONS

<i>Phase</i>	<i>Fund Source</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>Match</i>
PE	NHPP	\$600,000					
	Subtotal	\$600,000					
RW	State-Other	\$650,000					
	Subtotal	\$650,000					
CN	NHPP	\$1,616,666					
CN	AC-Conversi			\$583,333			
CN	AC-Other		\$200,001				
CN	NHS/NHPP		\$1,616,666				
CN	AC		\$583,333				
CN	AC-NHPP	\$583,333					
	Subtotal	\$2,199,999	\$2,400,000	\$583,333			
TOTAL		\$3,449,999	\$2,400,000	\$583,333			

Source of Project Data: Virginia Department of Transportation.