

Norfolk ATMS Signal System Improvements - Phase 4C (Project in Financial Closeout)

UPC # 105592

OVERVIEW

Description: Continue deployment, upgrade, and expansion of the City's Advanced Traffic Management System (ATMS). Child project of UPC 98828, Norfolk Signal System Improvements - Phase IV.

Street (Route): N/A

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Norfolk

System: Urban

Scope: Traffic Management/Engineering

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant: No

CMAQ: Yes

RSTP: No

TAP: No

CRP: No

No map available for this project

HRTPO Notes

Revised 11/21/2024: Administrative Modification to update the allocations as follows: transfer FY 2017 CMAQ allocation of \$431,217 plus \$107,805 CMAQ match, to UPC 115377.

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	8/4/2016	10/26/2018	Complete
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	10/26/2018	2/1/2021	Complete

COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>
<i>Preliminary Engineering</i>	\$530,761	\$530,761	100%
<i>Right of Way</i>	\$0	\$0	-
<i>Construction</i>	\$1,575,885	\$949,355	60%
TOTAL	\$2,106,646	\$1,480,116	70%

Recent Expenditures

<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
	<i>3</i>	<i>2</i>	<i>1</i>
\$0	-	-	-
\$0	-	-	-
\$337,502	\$1,131	\$144,153	\$116,260

Norfolk ATMS Signal System Improvements - Phase 4C (Project in Financial Closeout)

UPC # 105592

ALLOCATIONS

<i>Fund Source(s)</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>TOTAL</i>
CMAQ Match	\$229,146	\$0	\$0	\$0	\$0	\$229,146
CMAQ	\$1,332,127	\$0	\$0	\$0	\$0	\$1,332,127
LOC	\$103,886	\$0	\$0	\$0	\$0	\$103,886
TOTAL	\$1,665,159	\$0	\$0	\$0	\$0	\$1,665,159

SCHEDULED OBLIGATIONS

<i>Phase</i>	<i>Fund Source</i>	<i>Previous</i>	<i>FY 2024</i>	<i>FY 2025</i>	<i>FY 2026</i>	<i>FY 2027</i>	<i>Match</i>
PE	CMAQ	\$420,000	\$4,609				\$1,152
	Subtotal	\$420,000	\$4,609				\$1,152
CN	CMAQ	\$1,096,568	\$164,140				\$41,035
	Subtotal	\$1,096,568	\$164,140				\$41,035
TOTAL		\$1,516,568	\$168,749				\$42,187

Source of Project Data: Virginia Department of Transportation.