

I-64/I-264 Interchange - Phase III (PE Only) in Norfolk

UPC # 106693

OVERVIEW

Description: Analyze remaining I-64/I-264 movements to include I-64 EB movements to I-264 and I-264 WB to I-64 EB. Other movements were addressed in UPC 57048.

Street (Route): I-64/I-264

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Norfolk

System: Interstate

Scope: Study

Oversight: Unknown

Administered By: VDOT

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No

No map available for this project

HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	2/2/2017	5/27/2025	Underway
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	N/A	N/A	N/A

COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Recent Expenditures</i>			
				<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$10,000,000	\$5,188,942	52%	\$2,875,762	\$3,930	\$28,258	\$5,243
<i>Right of Way</i>	\$0	\$0	-	\$0	-	-	-
<i>Construction</i>	\$0	\$0	-	\$0	-	-	-
TOTAL	\$10,000,000	\$5,188,942	52%				

I-64/I-264 Interchange - Phase III (PE Only) in Norfolk
UPC # 106693

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
HRTAC	\$10,000,000	\$0	\$0	\$0	\$0	\$10,000,000
TOTAL	\$10,000,000	\$0	\$0	\$0	\$0	\$10,000,000

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.