

West End Suffolk Bypass Interchange IMR Study (Project in Financial Closeout)

UPC # 107057

OVERVIEW

Description: Interchange Modification Report (IMR)
Study for the west end of the Suffolk Bypass.

Street (Route): Suffolk Bypass

From: West end of Suffolk Bypass

To: Holland Road

Length (mi): N/A

Jurisdiction/Agency: Suffolk

System: Urban

Scope: Study

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant: No

CMAQ: No

RSTP: Yes

TAP: No

CRP: No

No map available for this project

HRTPO Notes

Revised 1/23/2025: Administrative Modification to revise the cost estimate and allocations. Revise cost estimate to be \$42,628. Update allocations as follows: Transfer FY 2021 RSTP allocation of \$949, plus \$237 RSTP match, to UPC 111036.

SCHEDULE

	Start	End	Status
Preliminary Engineering	3/30/2021	7/20/2022	Complete
Right of Way	N/A	N/A	N/A
Construction	N/A	N/A	N/A

COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended
Preliminary Engineering	\$42,628	\$43,814	103%
Right of Way	\$0	\$0	-
Construction	\$0	\$0	-
TOTAL	\$42,628	\$43,814	103%

Recent Expenditures

Latest Quarter	Previous 3 Quarters		
	3	2	1
\$42,866	\$948	-	-
\$0	-	-	-
\$0	-	-	-

West End Suffolk Bypass Interchange IMR Study (Project in Financial Closeout)
UPC # 107057

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
RSTP Match	\$8,763	\$0	\$0	\$0	\$0	\$8,763
RSTP	\$35,051	\$0	\$0	\$0	\$0	\$35,051
TOTAL	\$43,814	\$0	\$0	\$0	\$0	\$43,814

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.