

Chesapeake Traffic Signal System Preemption Upgrade  
UPC # 113828

OVERVIEW

Description: Traffic Signal System Preemption Upgrade.

Street (Route): N/A

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Chesapeake

System: Urban

Scope: Traffic Management/Engineering

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: Yes

RSTP: No



HRTPO Notes

SCHEDULE

	Start	End	Status
Preliminary Engineering	11/6/2019	7/30/2020	Complete
Right of Way	N/A	N/A	N/A
Construction	7/30/2020	10/26/2021	Complete

COSTS AND EXPENDITURES

	Cost Estimates	Total Expenditures	Percent Expended	Recent Expenditures			
				Latest Quarter	Previous 3 Quarters		
					3	2	1
Preliminary Engineering	\$20,000	\$13,490	67%	\$0	\$52	\$4,032	\$258
Right of Way	\$0	\$0	-	\$0	-	-	-
Construction	\$239,548	\$174,907	73%	\$173,029	\$770	\$935	\$173
TOTAL	\$259,548	\$188,397	73%				

Chesapeake Traffic Signal System Preemption Upgrade  
UPC # 113828

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
STM	\$40,800	\$0	\$0	\$0	\$0	\$40,800
LOC	\$55,548	\$0	\$0	\$0	\$0	\$55,548
CMAQ	\$163,200	\$0	\$0	\$0	\$0	\$163,200
TOTAL	\$259,548	\$0	\$0	\$0	\$0	\$259,548

SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
PE	CMAQ	\$16,000	-\$5,208				-\$1,302
	Subtotal	\$16,000	-\$5,208				-\$1,302
	TOTAL	\$16,000	-\$5,208				-\$1,302

Source of Project Data: Virginia Department of Transportation.