

## HREL Toll integration - Systems Integrator - HRTAC

UPC # T24778

### OVERVIEW

**Description:** Provide a tolling system integrator to complete the operating tolling system for Segments 1, 3, 4A, 4B, and 4C of the HRELN. This project is for HRTAC accounting purposes and is associated with UPC 116741.

**Street (Route):** I-64

**From:** N/A

**To:** N/A

**Length (mi):** N/A

**Jurisdiction/Agency:** Hampton Roads

**System:** Interstate

**Scope:** Other

**Oversight:** Federal Oversight

**Administered By:** VDOT

**Regionally Significant for Air Quality:** No

**CMAQ:** No

**RSTP:** No

**No map available for this project**

### HRTPO Notes

### SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	4/1/2021	5/10/2022	Complete
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	5/10/2022	12/31/2025	Underway

### COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Recent Expenditures</i>			
				<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
					<i>3</i>	<i>2</i>	<i>1</i>
<i>Preliminary Engineering</i>	\$5,873,452	\$0	0%		-	-	-
<i>Right of Way</i>	\$0	\$0	-		-	-	-
<i>Construction</i>	\$33,382,898	\$0	0%		-	-	-
<b>TOTAL</b>	<b>\$39,256,350</b>	<b>\$0</b>	<b>0%</b>				

HREL Toll integration - Systems Integrator - HRTAC  
UPC # T24778

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
HRTAC	\$23,873,452	\$10,000,000	\$5,282,899	\$0	\$0	\$39,156,351
TOTAL	\$23,873,452	\$10,000,000	\$5,282,899	\$0	\$0	\$39,156,351

SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
PE	Other		\$5,873,452				
	Subtotal		\$5,873,452				
CN	Other		\$33,282,898				
	Subtotal		\$33,282,898				
	TOTAL		\$39,156,350				

Source of Project Data: Virginia Department of Transportation.