

Turner Drive/Benns Church Boulevard Intersection Improvements (Project in Financial Closeout)

UPC # 103021

OVERVIEW

Description: Construct a right-turn lane on Turner Drive at the intersection with Benns Church Boulevard.

Street (Route): Turner Dr (644)

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Isle of Wight County

System: Secondary

Scope: Traffic Management/Engineering

Oversight: Non-Federal Oversight

Administered By: Locality

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: Yes



HRTPO Notes

SCHEDULE

	Start	End	Status
Preliminary Engineering	6/30/2017	8/15/2018	Complete
Right of Way	8/15/2018	4/9/2019	Complete
Construction	4/9/2019	5/22/2020	Complete

COSTS AND EXPENDITURES

	Recent Expenditures			Previous 3 Quarters			
	Cost Estimates	Total Expenditures	Percent Expended	Latest Quarter	3	2	1
Preliminary Engineering	\$8,727	\$8,727	100%	\$0	-	-	-
Right of Way	\$0	\$0	-	\$0	-	-	-
Construction	\$545,667	\$545,667	100%	\$0	-	-	-
TOTAL	\$554,394	\$554,394	100%				

Turner Drive/Benns Church Boulevard Intersection Improvements (Project in Financial Closeout)
UPC # 103021

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
STM	\$60,000	\$0	\$0	\$0	\$0	\$60,000
STF	\$127,263	\$0	\$0	\$0	\$0	\$127,263
RSTP	\$357,073	\$0	\$0	\$0	\$0	\$357,073
MIX	\$10,058	\$0	\$0	\$0	\$0	\$10,058
TOTAL	\$554,394	\$0	\$0	\$0	\$0	\$554,394

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.