

Bowers Hill Interchange (PE Only)

UPC # 111427

OVERVIEW

Description: Study to identify short and long term operational improvements to the I-64/I-264/I-664 and Route 58/460 Interchange.

Street (Route): I-64

From: N/A

To: N/A

Length (mi): N/A

Jurisdiction/Agency: Chesapeake

System: Interstate

Scope: Study

Oversight: Unknown

Administered By: VDOT

Regionally Significant for Air Quality: No

CMAQ: No

RSTP: No



HRTPO Notes

SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	10/2/2017	8/22/2024	Underway
<i>Right of Way</i>	N/A	N/A	N/A
<i>Construction</i>	N/A	N/A	N/A

COSTS AND EXPENDITURES

				<i>Recent Expenditures</i>			
	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>	<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
<i>Preliminary Engineering</i>	\$7,904,630	\$5,596,550	71%	\$2,061,833	\$392,345	\$681,168	\$199,071
<i>Right of Way</i>	\$0	\$0	-	\$0	-	-	-
<i>Construction</i>	\$0	\$0	-	\$0	-	-	-
TOTAL	\$7,904,630	\$5,596,550	71%				

Bowers Hill Interchange (PE Only)
UPC # 111427

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
LOC	\$7,904,630	\$0	\$0	\$0	\$0	\$7,904,630
TOTAL	\$7,904,630	\$0	\$0	\$0	\$0	\$7,904,630

SCHEDULED OBLIGATIONS

Phase	Fund Source	Previous	FY 2024	FY 2025	FY 2026	FY 2027	Match
PE	Other		\$3,904,630				
	Subtotal		\$3,904,630				
	TOTAL		\$3,904,630				

Source of Project Data: Virginia Department of Transportation.