

## Route 17 Signal Updates (Project in Financial Closeout)

UPC # 98806

### OVERVIEW

**Description:** Signal coordination along George Washington Memorial Hwy from the Coleman Bridge to the Route 17/Route 17 Bus intersection.

**Street (Route):** George Washington Memorial Highway (17)

**From:** Coleman Bridge

**To:** Route 17/Route 17 Business Intersection

**Length (mi):** 11.3

**Jurisdiction/Agency:** Gloucester County

**System:** Primary

**Scope:** Safety/Traffic Ops/TSM

**Oversight:** Federal Oversight

**Administered By:** VDOT

**Regionally Significant:** No

**CMAQ:** Yes

**RSTP:** No

**TAP:** No

**CRP:** No



### HRTPO Notes

Revised 3/10/2025: Administrative Modification to revise the allocations. Update allocations as follows: transfer FY 2017 CMAQ allocation of \$227,698, plus \$56,925 CMAQ match, to the HRTPO CMAQ Reserve Account. Project name changed to match VDOT's database.

### SCHEDULE

	<i>Start</i>	<i>End</i>	<i>Status</i>
<i>Preliminary Engineering</i>	7/18/2012	2/11/2015	Complete
<i>Right of Way</i>	2/11/2015	10/25/2016	Complete
<i>Construction</i>	10/25/2016	12/31/2019	Complete

### COSTS AND EXPENDITURES

	<i>Cost Estimates</i>	<i>Total Expenditures</i>	<i>Percent Expended</i>
<i>Preliminary Engineering</i>	\$570,568	\$570,696	100%
<i>Right of Way</i>	\$90,146	\$90,146	100%
<i>Construction</i>	\$2,140,281	\$1,955,771	91%
<b>TOTAL</b>	<b>\$2,800,995</b>	<b>\$2,616,613</b>	<b>93%</b>

### Recent Expenditures

<i>Latest Quarter</i>	<i>Previous 3 Quarters</i>		
	<i>3</i>	<i>2</i>	<i>1</i>
\$0	-	-	-
\$0	-	-	-
\$0	\$50,557	\$1,421	-

Route 17 Signal Updates (Project in Financial Closeout)  
UPC # 98806

ALLOCATIONS

Fund Source(s)	Previous	FY 2024	FY 2025	FY 2026	FY 2027	TOTAL
CMAQ Match	\$327,449	\$0	\$0	\$0	\$0	\$327,449
CMAQ	\$2,188,923	\$0	\$0	\$0	\$0	\$2,188,923
TOTAL	\$2,516,372	\$0	\$0	\$0	\$0	\$2,516,372

SCHEDULED OBLIGATIONS

Source of Project Data: Virginia Department of Transportation.